

UPTOWN IS GETTING AN UPGRADE

UPDATES:

Date: Aug. 31, 2022

Recent Week(s):

- Sod was placed, light poles were installed and brick pavers were laid in the 600 block of 10th Street.
- New water main was installed along 7th Avenue between 8th Street and 10th Street and is currently undergoing the required testing.
- Pavement subgrade preparation, granular subbase and paving occurred in the north half of the 600 block of 9th Street.
- Trees and shrubs were planted throughout the project area.
- Brick pavers and two light poles were installed in front of the Broad and Main building.
- The damaged curb at the southeast corner of 7th Avenue and 12th Street was repaired.



Looking Ahead:

- Once the water main passes the required testing, water and fire services will be switched over to the new water main along 7th Avenue between 8th Street and 10th Street.
- Sidewalks and driveways will be installed in the north half of the 600 block of 9th Street. Then that section of roadway will be opened to traffic.
- Storm sewer and joint trench will be installed along 7th Avenue between 8th Street and 10th Street.
- Building entrance improvements will continue in the 900 block of 7th Avenue. The contractor will coordinate with individual building owners during these improvements. Business access may be temporarily impacted during this work, but access will be restored as quickly as possible.
- Perennial plantings and the placement of mulch will begin along 7th Avenue, the 11th Street Plaza and 10th Street.
- Drantile installation, pavement subgrade preparation and granular subbase will begin along 7th Avenue between 8th Street and 10th Street.
- The fencing adjacent to Broad and Main will be removed, parking areas will be painted, signage will be installed and the parking areas will open to the public.

Contact Information:

Jacob Hahn
Assistant City Engineer
319-743-6340
jhahn@cityofmarion.org

Brooke Prouty
Main Street Director & Business Liaison
319-743-4726
brooke@marioncc.org